

BANFF AND KYLE FIELDS DECOMMISSIONING PROGRAMMES FOR FPSO AND FSO FLOAT OFF

P0009-CNR-EN-REP-00007

Draft Decommissioning Programmes

APPROVALS

| | Name | Signature | Date |
|-------------------------|------|-----------|------------|
| Compiled By | CMP | CMP | 12/03/2020 |
| Reviewed by (CNRI) | PR | PR | 12/03/2020 |
| Reviewed by (Teekay) | TG | TG | 12/03/2020 |
| Approved by (CNRI) | SB | SB | 12/03/2020 |
| Approved by (Teekay) | WH | WH | 12/03/2020 |

REVISION HISTORY

| Rev | Issue Date | Issue Description |
|-----|------------|--|
| A1 | 13/02/2020 | First Draft |
| A2 | 20/02/2020 | Second Draft Following Internal Review |
| A3 | 05/03/2020 | Final Draft Following OPRED comments |
| A4 | 12/03/2020 | Revised Final Draft Following OPRED comments |

DISTRIBUTION OF CONTROLLED COPIES

| Controlled Copy No. | Controlled Copy Holder / Location |
|---------------------|---|
| 1 | OPRED ODU |
| 2 | Banff L.L.C. |
| 3 | CNR International (U.K.) Developments Limited |
| 4 | CNR International (U.K.) Limited |
| 5 | Chrysaor Production (U.K.) Limited |
| 6 | Dana Petroleum (E&P) Limited |
| 7 | Dana Petroleum (BVUK) Ltd |
| 8 | Teekay Petrojarl Floating Production UK LTD |
| 9 | Teekay Petrojarl Production AS |
| 10 | Premier Oil Plc |
| 11 | Premier Oil UK Ltd |
| 12 | Ugland Stena Storage AS |

TABLE OF CONTENTS

| | | |
|-----------|---|-----------|
| 1. | EXECUTIVE SUMMARY..... | 5 |
| 1.1 | DECOMMISSIONING PROGRAMMES..... | 5 |
| 1.2 | REQUIREMENT FOR DECOMMISSIONING PROGRAMMES | 5 |
| 1.3 | INTRODUCTION | 5 |
| 1.4 | OVERVIEW OF THE INSTALLATIONS BEING DECOMMISSIONED | 7 |
| 1.4.1 | Installations | 7 |
| 1.4.2 | Pipelines | 8 |
| 1.5 | SUMMARY OF PROPOSED DECOMMISSIONING PROGRAMMES..... | 9 |
| 1.6 | FIELD LOCATION INCLUDING FIELD LAYOUT AND ADJACENT FACILITIES | 10 |
| 1.7 | ADJACENT FACILITIES | 15 |
| 1.8 | BOUNDARIES OF DECOMMISSIONING PLAN | 16 |
| 2. | DESCRIPTION OF ITEMS TO BE DECOMMISSIONED | 17 |
| 2.1 | INSTALLATIONS: SURFACE FACILITIES – FPSO AND FSO | 17 |
| 2.2 | INSTALLATIONS: SUBSEA INCLUDING STABILISATION FEATURES..... | 17 |
| 2.3 | PIPELINE(S) INCLUDING STABILISATION FEATURES..... | 19 |
| 2.4 | INVENTORY ESTIMATES..... | 21 |
| 3. | REMOVAL AND DISPOSAL METHODS..... | 22 |
| 3.1 | PETROJARL BANFF FPSO | 23 |
| 3.2 | APOLLO SPIRIT FSO | 23 |
| 3.3 | WASTE STREAMS | 24 |
| 4. | ENVIRONMENTAL APPRAISAL | 24 |
| 5. | INTERESTED PARTY CONSULTATIONS | 25 |
| 6. | PROGRAMME MANAGEMENT..... | 26 |
| 6.1 | PROGRAMME MANAGEMENT AND VERIFICATION | 26 |
| 6.2 | POST DECOMMISSIONING DEBRIS CLEARANCE AND VERIFICATION | 26 |
| 6.3 | SCHEDULE..... | 26 |
| 6.4 | MANAGEMENT OF RESIDUAL LIABILITY..... | 27 |
| 6.5 | COSTS..... | 27 |
| 6.6 | CLOSE OUT..... | 27 |

LIST OF FIGURES AND TABLES

| Figure | Description | Page |
|---------|--|------|
| Fig 1.1 | Field Location in UKCS | 10 |
| Fig 1.2 | Current Field Layout | 11 |
| Fig 1.3 | Field Layout Post FPSO & FSO Float Off Option 1 Cardinal Buoys | 12 |
| Fig 1.4 | Field Layout Post FPSO & FSO Float Off Option 2 Guard Vessel | 13 |
| Fig 1.5 | Adjacent fields and facilities | 16 |
| Fig 2.1 | Pie Chart of Estimated Inventories | 22 |
| Fig 3.1 | Waste Hierarchy | 23 |
| Fig 6.1 | Schedule of Project Plan | 26 |

| Table | Description | Page |
|-----------|--|------|
| Table 1.1 | Installations Being Decommissioned | 7 |
| Table 1.2 | Installation Section 29 Notice Holders | 7 |
| Table 1.3 | Pipelines Being Decommissioned | 8 |
| Table 1.4 | Pipeline Section 29 Notice Holders | 8 |
| Table 1.5 | Summary of Decommissioning Programmes | 9 |
| Table 1.6 | Adjacent Facilities | 15 |
| Table 2.1 | Surface Facilities Information | 17 |
| Table 2.2 | Subsea Installations and Moorings | 17 |
| Table 2.3 | Pipeline/Flowline/Umbilical Information | 19 |
| Table 2.4 | Inventory of the material associated with surface installation decommissioning | 21 |
| Table 2.5 | Inventory of the material associated with subsea installation decommissioning | 21 |
| Table 2.6 | Inventory of the material associated with pipeline decommissioning | 21 |
| Table 3.1 | Waste Stream Management Methods | 24 |
| Table 4.1 | Environmental Appraisal Impacts Summary | 25 |

TERMS AND ABBREVIATIONS

| Abbrev. | Definition |
|---------|---|
| AHTV | Anchor Handler Tug vessel |
| bbl | Barrels |
| CATS | Central Area Transmission System |
| CNRI | CNR International (U.K.) Limited on behalf of Banff and Kyle co-venturers |
| CSV | Construction Support Vessel |
| DPN | Disused Pipeline Notification |
| DUTU | Dynamic Umbilical Termination Unit |
| EA | Environmental Appraisal |
| FPSO | Floating Production, Storage and Offloading vessel |
| FSO | Floating Storage and Offloading vessel |
| Km | Kilometre |
| M | Metre |
| N/A | Not Applicable |
| NCMPA | Nature Conservation Marine Protected Area |
| OGA | Oil and Gas Authority |
| OGUK | Oil and Gas UK |
| OPRED | Offshore Petroleum Regulator for Environment and Decommissioning |
| PLANC | Permits, Licences, Authorisations, Notifications and Consents |
| PWA | Pipeline Works Authorisation |
| TUTU | Topsides Umbilical Termination Unit |
| Te | Tonne |
| UKCS | UK Continental Shelf |
| USS | Ugland Stena Storage |

1. EXECUTIVE SUMMARY

1.1 DECOMMISSIONING PROGRAMMES

This document contains the decommissioning programmes for the removal of the Petrojarl Banff Floating Production, Storage and Offloading vessel (FPSO) and the Apollo Spirit Floating Storage and Offloading vessel (FSO) and the associated risers and mooring systems from the Banff and Kyle Fields.

The remaining Banff and Kyle field infrastructure, which is detailed on the relevant Section 29 Notices, will be subject to separate Decommissioning Programmes to be submitted following the removal of the FPSO and FSO.

The Petrojarl Banff FPSO and Apollo Spirit FSO will be utilised for the initial decommissioning activities, namely the flushing / deoiling of the subsea infrastructure i.e. manifolds, risers, subsea pipelines and umbilicals, and to support with the implementation of isolations for the subsea wells. The FPSO and FSO will then not be required to perform any further decommissioning related activities and it is proposed that the vessels are removed from their current locations. Activities associated with the subsequent decommissioning stages of the subsea pipelines, umbilicals, risers and other subsea infrastructure will require the services provided by other specialist vessels.

The early removal of the FPSO and FSO will not prejudice any further decommissioning work in the Banff and Kyle fields.

1.2 REQUIREMENT FOR DECOMMISSIONING PROGRAMMES

Installations:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the Petrojarl Banff FPSO and Apollo Spirit FSO (see Table 1.2) are applying to The Offshore Petroleum Regulator for Environment and Decommissioning (OPRED) to obtain approval for the removal of the FPSO and FSO from the field following completion of contract at the Banff field.

Pipelines:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the relevant Banff and Kyle pipelines (see Table 1.4) are applying to OPRED to obtain approval for decommissioning the pipelines detailed in Section 2.3 of this document.

1.3 INTRODUCTION

The Banff field is located in blocks 29/2a and 22/27a in the UK Sector of the Central North Sea some 200km due east of Aberdeen in approximately 95m water depth. The Kyle field is located in block 29/2c and 29/2h in the UK Sector of the Central North Sea some 200km due east of Aberdeen in approximately 90m water depth.

There is one drill centre for the Banff and two drill centres for the Kyle field – North Kyle and South Kyle. The Banff wells and manifolds are located approximately 1.6km southeast of the Petrojarl Banff FPSO. The Kyle wells and manifolds are located between 13km and 16km south of the Petrojarl Banff FPSO. There is approximately 3km between the North and South Kyle drill centres.

The Banff and Kyle fields are tied back to the Petrojarl Banff FPSO. The Petrojarl Banff is a FPSO vessel developed from the Tentech Ramform B-380 design. The FPSO is turret-moored by a 10 leg mooring system with all risers hung off from the turret which is located at approximately mid-ship. The Banff flexible riser system comprises of one 12" oil export riser, two 10" production risers, one 8" gas injection riser, one 8" gas export riser and one control umbilical. The Kyle field was reconfigured as a tieback to the Banff FPSO in the period 2004 – 2005. The Kyle flexible riser system comprises of one 8" production riser and one control umbilical.

Produced gas is exported from the Petrojarl Banff via the Central Area Transmission System (CATS) pipeline to the CATS Terminal in Seal Sands, Teesmouth.

The Apollo Spirit is an FSO vessel, which is moored via a Submerged Turret Loading (STL) system. The vessel receives processed oil from the Petrojarl Banff via a 12" flexible riser. Oil is stored in the vessel's cargo tanks, and periodically offloaded to shuttle tankers. The Apollo Spirit has nine cargo tanks, with a total capacity of 910,000 bbl.

The previous oil export route for the FPSO was a Submerged Anchor Loading (SAL) system. The components of this system within the water column were removed during 2019 under a decommissioning programme approved in November 2019.

As production rates from both fields decline, continued production from both fields will become uneconomical during 2020. The field partners have investigated various alternative production strategies to further extend the life of the Banff and Kyle fields, but no viable alternative to decommissioning has been identified. Options considered by the Banff and Kyle partners to extend the life of both fields included:

- Near-field tie back opportunities
- De-bottlenecking of the Kyle field
- Development drilling

Currently, alternative production strategies have been found to be uneconomic. A Cessation of Production application for the field was submitted to the Oil and Gas Authority (OGA), with approval granted on 2nd March 2020.

These decommissioning programmes are submitted in compliance with national and international regulations and OPRED guidelines.

The removal of the FPSO and FSO is part of the wider Banff and Kyle field decommissioning. This will be carried out in three distinct phases executed over a five-year period:

Phase 1 - Removal of the FPSO and FSO vessels from the field

Phase 2 - Decommissioning of subsea installations and pipelines

Phase 3 - Well plug and abandonment

These decommissioning programmes address Phase 1 only, which is currently planned for summer 2020 and will involve:

- Flushing and cleaning of the subsea production system and FPSO and FSO
- Implementation of required isolations
- Removal of the FPSO and FSO vessels from the field
- Removal of buoyant flexible pipelines, and vessel mooring infrastructure.

Prior to FPSO and FSO removal, a risk-based assessment will be undertaken to determine suitable marking of the subsea infrastructure around the FPSO and FSO locations. Consideration will be given to providing a guard vessel and/or cardinal buoy system to warn of the presence of subsea infrastructure.

The remaining phases associated with the Banff and Kyle fields decommissioning will be covered by their own decommissioning programmes. Section 1.8 describes the boundaries of the Phase 1 decommissioning programmes in detail.

1.4 OVERVIEW OF THE INSTALLATIONS BEING DECOMMISSIONED

1.4.1 INSTALLATIONS

| Table 1.1: Installations Being Decommissioned | | | |
|---|----------------------|---|--------------------|
| Fields: | Banff and Kyle | Production Type (Oil/Gas/Condensate) | Oil and Gas |
| Water Depth (m) | Approx. 90 m | UKCS block | 29/2c & 22/27a |
| Surface Installations | | | |
| Number | Type | Vessel Weight (Te) | Jacket Weight (Te) |
| 1 | Petrojarl Banff FPSO | Lightship weight 16,069 Te | N/A |
| 2 | Apollo Spirit FSO | Lightship weight 34,144 Te | N/A |
| Distance to median | | Distance from nearest UK coastline | |
| km | | km | |
| 63 km (Norway) | | 191 km (Peterhead) | |

| Table 1.2 Installation Section 29 Notice Holders Details * | | | |
|--|---|---------------------|---------------------|
| Installation | Section 29 Notice Holders | Registration Number | Equity Interest (%) |
| Petrojarl Banff FPSO | Banff L.L.C. | 962000 | 100% (FPSO)** |
| | Teekay Petrojarl Floating Production UK LTD | 02436350 | |
| | CNR International (U.K.) Developments Limited | 01021629 | 0% |
| | CNR International (U.K.) Limited | 00813187 | 0% |
| | Chrysaor Production (U.K.) Limited | 00524868 | 0% |
| | Dana Petroleum (E&P) Limited | 02294746 | 0% |
| | Teekay Petrojarl Production AS | 939 545 832 | 0% |
| Apollo Spirit FSO | Ugland Stena Storage AS | 882 048 152 | 100% (FSO) |
| | Chrysaor Production (U.K.) Limited | 00524868 | 0% |
| | CNR International (U.K.) Limited | 00813187 | 0% |
| | CNR International (U.K.) Developments Limited | 01021629 | 0% |
| | Dana Petroleum (E&P) Limited | 02294746 | 0% |

* Equity in this table is for vessels only and does not include the field equity split.

** Teekay Petrojarl Floating Production UK LTD owns the Petrojarl Banff FPSO hull and subsea equipment. Banff LLC owns the topsides and turret mooring system.

1.4.2 PIPELINES**Table 1.3: Pipelines Being Decommissioned**

| | |
|---|----------|
| Number of Pipeline(s) Details given in Table 2.3 | 8 |
|---|----------|

Table 1.4: Pipeline Section 29 Notice Holders Details

| Field | Section 29 Notice Holders | Registration Number | Equity Interest (%) |
|-----------------|---|----------------------------|----------------------------|
| Banff Pipelines | Teekay Petrojarl Floating Production UK LTD | 02436350 | 100% |
| Kyle Pipelines | CNR International (UK) Developments Ltd | 01021629 | 20% |
| | CNR International (UK) Ltd | 00813187 | 25.714286% |
| | Dana Petroleum (BVUK) Ltd | 03337437 | 14.285714% |
| | Premier Oil Plc | SC234781 | 0% |
| | Premier Oil UK Ltd | SC048705 | 40% |

1.5 SUMMARY OF PROPOSED DECOMMISSIONING PROGRAMMES

| Table 1.5: Summary of Decommissioning Programmes | | |
|--|---|--|
| Selected Option | Reason for Selection | Proposed Decommissioning Solution |
| 1. Petrojarl Banff FPSO | | |
| Removal from field for redeployment or sale. | Redeployment or sale opportunities are being actively sought for the Petrojarl Banff following completion of contract at the Banff field. | Following disconnection from risers and mooring lines, vessel will be towed from field. |
| 2. Apollo Spirit FSO | | |
| Removal from field for redeployment or sale. | Redeployment or sale opportunities are being actively sought for the Apollo Spirit following completion of contract at the Banff field. | Following disconnection from STL buoy, vessel will be towed from field. |
| 3. Moorings & Anchors | | |
| Removal of mooring lines and anchors. Removal of STL Buoy. | To allow removal of FPSO and FSO. | <p>FPSO Mooring lines will be removed by an Anchor Handler Tug Vessel (AHTV) and transported to shore for recycling. Mooring anchors will be removed from the seabed. Anchor(s) that cannot be removed during Phase 1 will be captured as part of the wider Banff and Kyle fields decommissioning program.</p> <p>The STL Buoy will be towed from the field by an AHTV for recycling onshore. STL Buoy mooring lines will be removed by AHTV and transported to shore for recycling. STL pile anchors will be left in place and captured as part of the wider Banff and Kyle fields decommissioning program.</p> |
| 4. Pipelines, Flowlines & Umbilicals | | |
| Removal of risers and umbilicals within water column. | To allow removal of FPSO and FSO. | Risers and dynamic umbilicals will be recovered from the seabed by an AHTV or CSV. They will then be transported to shore for recycling. |
| 5. Interdependencies | | |
| <p>FPSO mooring lines, risers and dynamic umbilicals must be disconnected from the FPSO and laid down on the seabed in order to allow the FPSO to be towed from the field. Mooring lines, risers and dynamic umbilicals will subsequently be recovered from the seabed.</p> <p>The STL riser must be lowered to the seabed and the STL buoy must be released from the FSO to allow the release for the FSO. The mooring lines will then be released from the STL buoy to allow it to be towed from the field. The mooring lines and the risers will subsequently be recovered from the seabed.</p> | | |

1.6 FIELD LOCATION INCLUDING FIELD LAYOUT AND ADJACENT FACILITIES

Figure 1.1 Field Location on the UKCS




Figure 1.2: Current Field Layout





Figure 1.3 Field Layout Post FPSO & FSO Float Off Option 1 Cardinal Buoys



CNR International

TEEKAY

KEY

- Production
- Gas
- Oil Export
- Water Injection
- Umbilical
- Disconnected Lines

Kyle North Drill Centre

Kyle South Drill Centre

Banff Drill Centre

Guard Vessel

Banff & Kyle Field
Field Illustration 2020
Colour coded by system


J80225C Banff and Kyle 2020.cdr

Intentionally blank page

1.7 ADJACENT FACILITIES

| Table 1.6 Adjacent Facilities | | | | | |
|---|--------------------------------------|-------------------------------|-----------------------------------|--|----------|
| Operator | Name | Type | Distance/ Direction | Information | Status |
| CATS North Sea Limited | CATS 36" Export Pipeline | Gas | 8 km NW of FPSO | Gas export tie in route for Banff FPSO | Active |
| Ithaca Energy | Stella to CATS 10" Export Pipeline | Gas | 8 km NW of FPSO | 3 rd party tie-in to Banff valve structure at CATS T5. | Active |
| Total E&P UK | Culzean to CATS 22" Export Pipeline | Gas | 8 km NW of FPSO | 3 rd party tie-in to Stella valve structure at CATS T5. | Active |
| Shell U.K. Ltd | PL1800 | Power and chemicals umbilical | 0.5 m SW | Umbilical to ex Curlew FPSO. 0.5 m from Kyle South Tee structure. | Inactive |
| Shell U.K. Ltd | PL1798 | Oil, gas, water pipeline | 0.5 m SW | Flowline to ex Curlew FPSO 0.5 m from Kyle South Tee structure. | Inactive |
| Shell U.K. Ltd | Fulmar to St Fergus 20" Gas Pipeline | Gas | 5km west of FPSO at closest point | Crossed by Kyle flowline, umbilicals, and the Banff to Kyle gas lift line. | Active |
| Shell U.K. Ltd | Gannet to Fulmar 16" Oil Pipeline | Oil | 5km west of FPSO at closest point | Crossed by Kyle flowline, umbilicals, and the Banff to Kyle gas lift line. | Active |
| Shell U.K. Ltd | Gannet to Fulmar 16" Oil Pipeline | Oil | 5km west of FPSO at closest point | Cut and disused. | Inactive |
| Impacts of Decommissioning Proposals | | | | | |
| There are no direct impacts on adjacent facilities from the decommissioning works associated with the Petrojarl Banff FPSO and Apollo Spirit FSO installations and pipelines. For the decommissioning of the Banff gas export system, CATS North Sea Limited will be informed as to the decommissioning plan. | | | | | |

Figure 1.5 Adjacent fields and facilities



1.8 BOUNDARIES OF DECOMMISSIONING PLAN

The Banff and Kyle fields Decommissioning Programmes for FPSO & FSO Float Off (Phase 1) will involve:

- Flushing and cleaning of the subsea production system and FPSO and FSO
- Implementation of required isolations
- Remove the FPSO and FSO vessels from the field (as detailed in Table 2.1)
- Removal of buoyant flexible pipelines, and vessel mooring infrastructure (as detailed in Tables 2.2, and 2.3).

All other infrastructure associated with the Banff and Kyle fields will remain in place and will be subsequently decommissioned at a later stage and will be covered by separate decommissioning programmes.

2. DESCRIPTION OF ITEMS TO BE DECOMMISSIONED

2.1 INSTALLATIONS: SURFACE FACILITIES – FPSO AND FSO

| Table 2.1: Surface Facilities Information | | | | | | | |
|---|---------------|----------------------|--------------------------------------|-------------------------------|-------------|-------------------|---------------------|
| Name | Facility Type | Location | | Topsides/Facilities | | Mooring System | |
| | | | | Weight (Te) | No. Modules | No. mooring lines | Weight (Te) |
| Petrojarl Banff | FPSO | WGS84 Decimal | 57.001 N 1.292 E | Lightship weight 16,069 Te | 1 | 10 | Approx. 4,000 Te |
| | | WGS84 Decimal minute | 57° 00' 01.99" N 01° 17' 32.91" E | | | | |
| Apollo Spirit | FSO | WGS84 Decimal | 57.0114 N 1.3261 E | Lightship weight 34,144 Te | 1 | 8 | Approx. 1,520 Te |
| | | WGS84 Decimal minute | 57° 00' 41.28" N 01° 19' 34.25" E | | | | |

2.2 INSTALLATIONS: SUBSEA INCLUDING STABILISATION FEATURES

| Table 2.2: Subsea Installations and Moorings | | | | | |
|--|--------|------------------|----------------------|--|------------------------|
| Subsea installations | Number | Size/Weight (Te) | Location | | Comments/ Status |
| FPSO Mooring line and Anchor #1 | 1 | Approx. 400 Te | WGS84 Decimal | 57.0204 N 1.3057 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 57° 01' 13.456" N 01° 18' 20.629" E | |
| FPSO Mooring line and Anchor #2 | 1 | Approx. 400 Te | WGS84 Decimal | 57.0189 N 1.3113 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 57° 01' 8.154" N 01° 18' 40.903" E | |
| FPSO Mooring line and Anchor #3 | 1 | Approx. 400 Te | WGS84 Decimal | 57.0014 N 1.3289 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 57° 00' 05.118" N 01° 19' 44.058" E | |

| Subsea installations | Number | Size/Weight (Te) | Location | | Comments/ Status |
|----------------------------------|--------|---------------------|--|--|---|
| FPSO Mooring line and Anchor #4 | 1 | Approx. 400 Te | WGS84 Decimal | 56.9997 N 1.3292 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 56° 59' 58.957" N 01° 19' 45.342" E | |
| FPSO Mooring line and Anchor #5 | 1 | Approx. 400 Te | WGS84 Decimal | 56.9807 N 1.2960 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 56° 58' 50.679" N 01° 17' 45.772" E | |
| FPSO Mooring line and Anchor #6 | 1 | Approx. 400 Te | WGS84 Decimal | 56.9806 N 1.2929 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 56° 58' 50.493" N 01° 17' 34.466" E | |
| FPSO Mooring line and Anchor #7 | 1 | Approx. 400 Te | WGS84 Decimal | 56.9898 N 1.2629 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 56° 59' 23.520" N 01° 15' 46.471" E | |
| FPSO Mooring line and Anchor #8 | 1 | Approx. 400 Te | WGS84 Decimal | 56.9926 N 1.2591 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 56° 59' 33.584" N 01° 15' 32.846" E | |
| FPSO Mooring line and Anchor #9 | 1 | Approx. 400 Te | WGS84 Decimal | 57.0135 N 1.2625 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 57° 00' 48.795" N 01° 15' 45.092" E | |
| FPSO Mooring line and Anchor #10 | 1 | Approx. 400 Te | WGS84 Decimal | 57.0161 N 1.2671 E | Weight includes anchor |
| | | | WGS84 Decimal minute | 57° 00' 58.311" N 01° 16' 1.579" E | |
| STL Buoy Mooring Lines | 8 | Approx. 190 Te each | From STL buoy to mooring piles. 2 lines 1,200m long, 6 lines 1,020m long. | | Mooring piles excluded from these programmes. |
| STL Buoy | 1 | Approx. 103 Te | WGS84 Decimal | 57.0114 N 1.3261 E | |
| | | | WGS84 Decimal minute | 57° 00' 41.279" N 01° 19' 34.254" E | |

2.3 PIPELINE(S) INCLUDING STABILISATION FEATURES

All relevant permit and consent applications will be submitted to the OGA and Health and Safety Executive (HSE) in a timely manner to gain approval prior to the removal of the pipelines listed below. As the pipelines are taken out of use, variations to the Pipeline Work Authorisations (PWA) will be submitted to the OGA, and Disused Pipeline Notification (DPN) forms may be submitted to OPRED if deemed appropriate. Please note that PLU3106 and PLU4522 are not included in Table 2.3 as these are static umbilicals. These umbilicals are not required to be handled to allow FPSO and FSU sail away and therefore will be included in the overall Banff and Kyle fields decommissioning programmes.

Table 2.3: Pipeline/Flowline/Umbilical Information

| Description | Pipeline No. (as per PWA) | Diameter (inches) | Length (km) | Description of Component Parts | Product Conveyed | From – To End Points | Burial Status | Pipeline Status | Current Content |
|---------------------------------|--|---|----------------|--------------------------------------|--|---|------------------|--------------------|--|
| Banff P1 Production Riser | PL1546 (Ident 8) | 10" | 0.236 | Dynamic riser | 3 Phase Well Fluid | Riser base elbow to topside tie in spool | Surface Laid | Operational | 3 Phase Well Fluid |
| Banff P2 Production Riser | PL1547 (Ident 6) | 10" | 0.236 | Dynamic riser | 3 Phase Well Fluid | Riser base elbow to topside tie in spool | Surface Laid | Operational | 3 Phase Well Fluid |
| Oil Export Riser | PL1550 (Ident 3) | 12" | 0.358 | Dynamic riser | Processed Oil | Topsides tie in spool to subsea tie in spool | Surface Laid | Operational | Processed Oil |
| Gas Export Riser | PL1549 (Ident 3) | 6" (Diameter of riser component being removed is 12") | 0.276 | Dynamic riser | Processed Gas | Topsides tie in spool to API transition spool | Surface Laid | Operational | Processed Gas |
| Banff Dynamic Umbilical | PLU1552.1- PLU1552.2 (Ident 1) PLU1553 (Ident 1) PLU1554.1- PLU1554.7 (Ident1) (Note 1) | 6" | 0.365 | 16 Core Dynamic Umbilical | Methanol, Scale Inhibitor, Wax Inhibitor | FPSO Umbilical hang off to Dynamic Umbilical Termination Unit (DUTU) | Surface Laid | Operational | Methanol Scale Inhibitor Wax Inhibitor |

| Description | Pipeline No. (as per PWA) | Diameter (inches) | Length (km) | Description of Component Parts | Product Conveyed | From – To End Points | Burial Status | Pipeline Status | Current Content |
|--------------------------------------|---|---|----------------|--------------------------------------|---|---|------------------|--------------------|--|
| Banff Gas Lift/Injection Riser | PL1548 (Ident 3) | 8" (Diameter of riser component being removed is 12") | 0.276 | Dynamic riser | Processed Gas | Topsides tie in spool to riser base elbow | Surface Laid | Operational | Processed Gas |
| Kyle Production Riser | PL1660 (Ident 10) | 8" (Diameter of riser component being removed is 11.3") | 0.221 | Dynamic riser | 3 Phase Well Fluid | Riser base elbow to hang off spool | Surface Laid | Operational | 3 Phase Well Fluid |
| Kyle Dynamic Umbilical | PL1661.1- PL1661.22 (Ident 2) (Note 2) | 6.65" | 0.303 | 22 Core Dynamic Umbilical | Methanol, Scale Inhibitor, Wax Inhibitor, Hydraulic Fluid | Topsides umbilical Termination Unit (TUTU) to DUTU | Surface Laid | Operational | Methanol Scale Inhibitor Wax Inhibitor Hydraulic Fluid |
| Apollo Spirit STL Riser | PL1550 (Ident 10) | 12" | 0.250 | Dynamic riser | Processed Oil | 12" Flexible Flowline to STL Buoy Spool | Surface Laid | Operational | Processed Oil |


- Note 1 – 6" Umbilical contains multiple cores with different PWA numbers.
- Note 2 - 6.65" Umbilical contains multiple cores with different PWA numbers.

2.4 INVENTORY ESTIMATES

| Table 2.4: Inventory of the material associated with surface installation decommissioning | | | |
|---|---------------|------------------------------|---------------|
| Petrojarl Banff FPSO | | Apollo Spirit FSO | |
| Material | Mass (tonnes) | Material | Mass (tonnes) |
| Carbon Steel | 13,418 | Steel | 32,431 |
| Stainless Steel | 562 | Misc. Non Hazardous Material | 1,707 |
| Non-ferrous metal | 1,768 | Hazardous Materials | 6 |
| Plastics | 161 | | |
| Hazardous Materials / NORM | 112 | | |
| Other non-hazardous | 58 | | |
| Total | 16,079 | Total | 34,144 |

| Table 2.5: Inventory of the material associated with subsea installation decommissioning | |
|--|-------------------------------|
| Material | Dry unflooded weight (tonnes) |
| Mooring lines and FPSO anchors | |
| Carbon Steel | 5,468 |
| Plastics | 52 |
| STL Buoy | |
| Carbon Steel | 101 |
| Plastics | 2 |
| Total | 5,623 |

| Table 2.6: Inventory of the material associated with pipeline decommissioning | |
|---|-------------------------------|
| Material | Dry unflooded weight (tonnes) |
| Carbon Steel | 269 |
| Stainless Steel | 2 |
| Non Ferrous Metals | 16 |
| Plastics | 256 |
| Total | 543 |

Figure 2.1: Pie Chart of Estimated Inventories

3. REMOVAL AND DISPOSAL METHODS

Article 4 of the EU Waste Framework Directive (Directive 2008/98/EC) sets out the five steps to manage waste ranked according to environmental impact (also known as the waste hierarchy). In line with the waste hierarchy, the re-use of an installation (or parts thereof) is first in the order of preferred decommissioning options. CNRI and Teekay will follow the principles of the waste hierarchy (Figure 3.1) in order to minimise waste production resulting from the removal of the Petrojarl Banff FPSO and Apollo Spirit FSO.


Recovered subsea infrastructure will be returned to shore and transferred to a suitably licensed waste treatment facility. Recovered infrastructure e.g. risers and mooring lines will be cleaned before being recycled.

An appropriately licensed waste management company and yard will be identified through a selection process that will ensure that the chosen facility demonstrates a proven record of waste stream management throughout the deconstruction process, the ability to deliver innovative reuse / recycling options, and ensure the aims of the waste hierarchy are achieved.

Geographic locations of potential disposal facilities may require the consideration of Trans Frontier Shipment of Waste (TFSW), including hazardous materials. Early engagement with the relevant waste regulatory authorities will ensure that any issues with TFSW are addressed before the shipment of any waste.

CNRI and Teekay will engage with other companies and industries to identify potential reuse opportunities. Both companies recognise that such opportunities are best achieved through the tendering and selection of a waste management contractor with expert knowledge and experience in this area.

Figure 3.1: Waste Hierarchy



3.1 PETROJARL BANFF FPSO

The Petrojarl Banff FPSO operates under a Lease and Operate Contract between CNRI and Teekay. After completion of operations at the Banff and Kyle fields, the FPSO unit is to be redeployed or sold.

In the event that no viable redeployment or sale opportunities are available, the vessel may be sent for recycling. Should this take place the vessel will be recycled at an EU approved ship-recycling yard, in compliance with all relevant legislation including The Hong Kong International Convention for the Safe and Environmentally Sound Recycling of Ships.

The Banff FPSO topsides process and cargo tanks will be flushed and cleaned prior to removal of the vessel from the field.

3.2 APOLLO SPIRIT FSO

The Apollo Spirit FSO operates under a Lease and Operate Contract between Teekay and Ugland Stena Storage (USS). After completion of operations at the Banff and Kyle fields, the FSO unit is to be redeployed or sold.

In the event that no viable redeployment or sale opportunities are available, the vessel may be sent for recycling. Should this take place the vessel will be recycled at an EU approved ship-recycling yard, in compliance with all relevant legislation including The Hong Kong International Convention for the Safe and Environmentally Sound Recycling of Ships.

The Apollo Spirit FSO cargo tanks will be flushed and cleaned prior to removal of the vessel from the field.

3.3 WASTE STREAMS

| Table 3.1: Waste Stream Management Methods | |
|--|---|
| Waste Stream | Removal and Disposal method |
| Bulk liquids | Bulk liquid waste will be produced during the flushing of the Banff and Kyle production systems and during the cleaning of the FPSO and FSO process equipment and storage tanks. Bulk liquids will either be disposed of into a nominated disposal well, or will be processed and discharged from the FPSO under an appropriate permit, or will be offloaded and transported to shore for treatment and disposal. |
| Marine growth | Some marine growth may be removed offshore. Onshore disposal will be managed by the selected waste management contractor |
| NORM/LSA Scale | NORM contaminated material may be removed and discharged offshore under the appropriate authorisation. Some material or contaminated equipment may be recovered to shore for disposal or decontamination, selected waste management contractor will have appropriate authorisation for the disposal/decontamination of NORM contaminated waste. |
| Asbestos | Asbestos has been identified in surveys of the Apollo Spirit. Additional surveys will be undertaken should the vessel be sent for recycling. Recycling yard will be informed of hazard and appropriate controls and disposal methods will be in place. |
| Other hazardous wastes | Other hazardous wastes will be taken ashore and disposed of under an appropriate permit by the selected waste management contractor. |
| Onshore Dismantling sites | An appropriately licenced site will be selected. CNRI and Teekay will ensure that the selected contractor(s) have a proven record in disposal and waste stream management throughout the deconstruction process and is able to demonstrate their ability to deliver innovative recycling options. Should vessels be sent for recycling they will be recycled at an EU approved ship-recycling yard, in compliance with all relevant legislation including The Hong Kong International Convention for the Safe and Environmentally Sound Recycling of Ships. |

4. ENVIRONMENTAL APPRAISAL

All operations described in these Decommissioning Programmes will be subject to the relevant environmental permits and approvals. All permit applications and reporting will be managed through a Permits, Licences, Authorisations, Notifications and Consents (PLANC) register jointly developed by CNRI and Teekay.

An Environmental Appraisal (EA) will be submitted with the full Banff and Kyle fields Decommissioning Programmes. A summary of the main impacts and associated management expected to be included in the EA is provided in Table 4.1 below. Within the EA, CNRI and Teekay will review the environmental sensitivities in the area of the proposed operations and the significance of the potential impacts resulting from the anticipated operations in more detail.

Table 4.1: Environmental Appraisal Impacts Summary

| Activity | Main Impacts | Management |
|--|--|---|
| Cut and laying down of risers, dynamic pipelines and vessel mooring infrastructure listed in Tables 2.1 to 2.3 and subsequent removal from the seabed. | Seabed disturbance will be caused by the laying down and removal of the risers, dynamic pipelines and vessel mooring infrastructure. This may incur a localised, temporary disturbance of an area of seabed, within The East of Gannet and Montrose Field Nature Conservation Marine Protected Area (NCMPA). | The lifting activity will be undertaken while vessel is on dynamic positioning, thus will be undertaken through controlled, precise manoeuvring. This will minimise any lateral movement which will ensure the area of seabed temporarily disturbed will be kept as low as possible. Any potential impacts will be addressed in the EA document submitted in conjunction with the relevant permits. |
| Disconnection of risers, dynamic pipelines listed in Table 2.3 | The potential for the discharge to sea of 200 m ³ of inhibited seawater is anticipated to have negligible environmental impact. | Any discharges to sea associated with the decommissioning of the FPSO and FSO will be subject to the relevant permitting requirements and will be applied for via PETS. |
| Vessel mobilisation | Localised effects on air quality. Given the location of the FPSO and FSO (191 from the Scottish coast and 63 km from the Norwegian coast) it is not anticipated that there will be a significant impact on air quality on a wider scale. | The proposed operations will be undertaken as efficiently as possible and the removal activity is expected to be complete within 4 months of the FPSO on location. The subsea construction vessel is estimated to take 25 days. Any impacts on localised air quality will be addressed in more detail in the Environmental Appraisal document submitted in conjunction with the relevant permits. |
| Waste | Onshore impacts including resource and energy use. | Waste streams and dismantling site selection will be managed in line with the waste hierarchy (Figure 3.1) and in line with the removal and disposal methods outlines in Table 3.1. |

5. INTERESTED PARTY CONSULTATIONS

Consultations Summary:

The following key stakeholders have been identified with whom to engage regarding decommissioning activities and schedule relating to Petrojarl Banff FPSO and Apollo Spirit FSO removal:

- Banff Field Partners - CNRI, Dana Petroleum (E&P) Limited
- Kyle Field Partners - CNRI, Premier Oil UK Limited, Dana Petroleum (BVUK) Limited
- CATS system stakeholders – CATS North Sea Limited, Ithaca Energy, Total E&P UK
- Adjacent pipelines operator – Shell U.K. Limited
- OPRED Offshore Decommissioning Unit (ODU)
- OPRED Environmental Management Team (EMT)
- OPRED Offshore Environmental Inspectorate (OEI)
- Oil & Gas Authority (OGA)
- Health and Safety Executive (HSE)
- Scottish Fishermen's Federation (SFF)
- Scottish Environment Protection Agency (SEPA)
- Maritime and Coastguard Agency (MCA)
- Northern Lighthouse Board (NLB)

CNRI and Teekay have and will continue to engage with the stakeholders regarding overall decommissioning plans and in particular, the removal plans for the FPSO and FSO under the Decommissioning Programme Arrangements.

6. PROGRAMME MANAGEMENT

6.1 PROGRAMME MANAGEMENT AND VERIFICATION

A joint CNRI and Teekay project management team has been appointed to manage the operations of competent contractors selected for the FPSO and FSO removal and scopes of work. Any changes to the decommissioning programmes will be discussed and agreed with OPRED.

6.2 POST DECOMMISSIONING DEBRIS CLEARANCE AND VERIFICATION

A full-scale post decommissioning environmental seabed and pipeline survey of the Banff and Kyle fields will be carried out following full decommissioning of the fields. Results of this survey will be available once the work is complete, with a copy forwarded to OPRED.

6.3 SCHEDULE

The high-level schedule Figure 6.1 provides the overall schedule for the Petrojarl Banff FPSO and Apollo Spirit FSO removal programme of decommissioning activities.

Figure 6.1: Schedule of Project Plan*

| Activity | 2019 | | 2020 | | | | 2021 | |
|--|------|----|------|----|----|----|------|----|
| | H1 | H2 | Q1 | Q2 | Q3 | Q4 | H1 | H2 |
| Decommissioning Planning | | | | | | | | |
| COP Approval | | | | | | | | |
| Anticipated DP Approval | | | | | | | | |
| Cessation of Production | | | | | | | | |
| Pipeline Flushing / Isolations | | | | | | | | |
| FPSO Make Safe / Disconnection / Removal | | | | | | | | |
| Riser removal | | | | | | | | |
| Mooring system removal | | | | | | | | |
| Close out reports | | | | | | | | |

*Indicative windows for activity

6.4 MANAGEMENT OF RESIDUAL LIABILITY

Prior to FPSO and FSO removal, a risk-based assessment will be undertaken to determine suitable marking of the subsea infrastructure around the FPSO and FSO locations. Consideration will be given to providing a guard vessel and/or cardinal buoy system to warn of the presence of subsea infrastructure.

Banff and Kyle production wells will be shut in and positively isolated from the production flowline systems. CNRI has carried out an assessment of the integrity status of each well and the risk associated with leaving each well in a shut in state for up to three years before final plug and abandonment and have established that there is a low risk of a release from the wells to the marine environment. Subsea Fly-by inspections will be carried out after twelve months following the disconnection to monitor the wells status. Monitoring frequency to be defined based on the outcome of initial inspection. Once this has been determined this will be discussed and agreed with OPRED.

Subsea pipework will be flushed of hydrocarbons prior to disconnection. Combined with the positive isolation of the wells from production pipework this will mitigate the risk of hydrocarbon release from the subsea pipework following the removal of the FPSO and FSO. The gas export pipeline will be positively isolated from the CATS system.

6.5 COSTS

An overall cost estimate following Oil and Gas UK (OGUK) Guidelines on Decommissioning Cost Estimates will be provided to OPRED.

6.6 CLOSE OUT

In accordance with OPRED guidelines, a close out report will be submitted to OPRED following the removal of the FPSO and FSO explaining any variance from the Decommissioning Programmes.